AEE/SSD/SBR/000006/18-19 dt. 03/05/18

M. A. R. 57 (Rule 116) **No. D**

Measurement Book

Serial No. 1st and Part Bill

58801

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency..... M/s Incharg Constructions, Bangalore

Date of commencement of work..... D.O.Rewrdy: 28.04.2018

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Name of works : Imp to Roads and drains at Colony Cross-Roads in Ward No.12, Shettyhally in Shettyhalli Sub-Division						
	Estimated cost : 50.00 Lakhs						
	JOB. No : 012-18-000012						
	Work order No : EE/DD/WO/175/2017-18						Dt. 30-12-2017
	Date of Commencement : 01-01-2018						

Scanned by CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
(b)	**for. drain side wall**						
	Chikadadra Colony	2 nos	24.50	0.15	0.65	4.78 cum	
	W/ Tank Rd. 1	2 nos	30.00	0.15	0.65	5.85 "	
		2 nos	24.60	0.15	0.65	4.80 "	
		2 nos	27.20	0.15	0.65	5.30 "	
		2 nos	30.00	0.15	0.65	5.85 "	
		2 nos	18.00	0.15	0.65	3.51 "	
	C Ross Road	2 nos	30.00	0.15	0.65	11.70 "	
		2 nos	30.00	0.15	0.65	11.70 "	
		2 nos	26.00	0.15	0.65	10.14 "	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಪಶ್ಚಿಮ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ಪಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ. ರವೀಂದ್ರನಗರ. ಬೆಂಗಳೂರು

Scanned by CamScanner

M. A. R. 57 (Rule 116) **No. D**

Measurement Book

58804

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Cross-Road-2	2×2	30.50	0.15	0.65	11.70 (cy)	
		2×2	30.50	0.15	0.65	11.70 "	
		2×2	25.40	0.15	0.65	9.91 "	
	Cross-Road-3	2×1	30.50	0.15	0.65	5.80 "	
		2×1	17.90	0.15	0.65	3.49 "	
	ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು	2×1	30.50	0.15	0.65	5.80 "	
	ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ಬ್ಯಾಸರಹಳ್ಳಿ ವಲಯ	2×1	5.70	0.15	0.65	1.11 "	
	ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ						
	ಎಸ್.ಪಿ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು	2×1	12.40	0.35	0.75	2.60 "	
		2×1	5.40	0.35	0.75	2.60 "	

for - CD - Road No. 1

Scanned by CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Deduct	1+1	5.00	1.50	0.22	1.65	
		1+1	5.00	1.50	0.22	1.65	
						210.94 m³	
						@ 6550.70/m³ R. 13,81,804.6	
(4)	Providing and removing centering, shuttering, shoring, propping etc and removal of form work for vertical surface such as walls of any thickness, including attached pilasters, buttresses, plinth, cills and string courses, costing all materials, labour, complete as per specifications and directions of Engineer-in-						

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರಾಜಾಜಿನಗರ, ಬೆಂಗಳೂರು

Scanned by CamScanner

M. A. R. 57 (Rule 116) **No. D**

Measurement Book

Serial No. .....

58805

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Number	Dimensions: Length	Dimensions: Breadth	Dimensions: Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
	Charge of work.						
			Qty vide this page item no (2)				
			P.no 58877		=	1701.904 T	
						@ 319.31 /T	543,433.6 C&FC
5)	Providing TMT - steel reinforcement for RCC work including straightening, cutting, bending, hooking, placing in positions, lapping and or welding, wherever required, tying with binding wire, and anchoring in the adjoining						

Scanned by CamScanner

M. A. R. 57 (Rule 116) **No. D**

Measurement Book

58806

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	100mm P/C bath ways complete as per specifications a) Chikkandra Grants Colony. W/side Rd	1	24.50	0.90	-	22.05	
		1	30.50	0.90	-	27.45	
		1	24.60	0.90	-	22.14	
		1	27.20	0.90	-	24.48	
		1	30.50	0.90	-	27.45	
	b) CRಕಛೇರಿಯಕ್ಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಶೆಟ್ಟಿಕಳ್ಳ ಉಪವಿಭಾಗ, ದಾಸರಕಳ್ಳ ವಲಯ ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರಪಾಲಿಕೆ ಎಸ್.ಎಂ. ರಸ್ತೆ. ಶಿವಾಜಿನಗರ 2 ಪೈಗಳಿಗಾಗಿ	18.00	0.90	-	16.20	
		30.00	0.90	-	54.00	
		30.00	0.90	-	54.00	

Scanned by CamScanner